

Public Works Commission Agenda Report

Public Works Commission Meeting 03-24-21

Item

4.A.

To: Chair Merrick and Members of the Public Works Commission

Prepared by: Robert DuBoux, Public Works Director/City Engineer

Date prepared: March 18, 2021 Meeting date: March 24, 2021

Subject: Capital Improvement Projects and Disaster Recovery Projects Status

Report

<u>RECOMMENDED ACTION:</u> Receive and file report on the status of the City's current and upcoming Capital Improvements Projects and Disaster Recovery Projects.

<u>DISCUSSION:</u> Staff will provide a status update on the following active projects in the Fiscal Year 2020-2021 Capital Improvement Program:

Capital Improvement Projects (Design)

Marie Canyon Green Streets

- Updates:
 - The City has recently received Measure W funds to complete this project. Staff is working on the project plans to prepare for public bidding.
- > Project Schedule:
 - Complete Design: April 2021Begin Construction: Winter 2021

PCH Median Improvements Project

- Updates:
 - Consultant is working on the final design. In March, the City be seeking proposals from consultants to perform construction management.
- > Project Schedule:
 - Complete Design: Spring 2021Begin Construction: Fall 2021

PCH Signal Synchronization System Improvements Project

Updates:

- 65% design package was submitted to Caltrans in November 2020.
- Consultant is working on final design documents.

> Project Schedule:

- Complete Final Design: May 2021
- Advertise: July 2021
- Award Contract and Begin Construction: September 2021

Civic Center Stormwater Diversion Structure

Updates:

A Los Angeles County Flood Control maintenance agreement is required for this project. Staff is waiting for the County's approval of the agreement.

> Project Schedule:

- Complete Design: Completed. Awaiting maintenance agreement from the County.
- Begin Construction: Estimated Summer 2021

Westward Beach Road Improvements Project

Updates:

The project requires coordination with Los Angeles County Beaches and Harbor. Staff is working out the final details of the project with the County and will be finalizing the design.

> Project Schedule:

Complete Design: Spring 2021Begin Construction: Fall 2021

Civic Center Water Treatment Facility Phase 2

Updates:

- Project is at the 65% design phase.
- The City obtained a project CDP from Planning Commission on February 1, 2021.
- The State is reviewing the City's application for the State Revolving Fund program.
- The project assessment engineer has begun the process of evaluating the project costs.
- Staff is rescheduling the community meeting to April 2021.

Project Schedule:

Complete Design: December 2021Begin Construction: March 2022

Malibu Park Drainage Improvements

- Updates:
 - Staff is making minor modifications to the project plans to reduce the overall project costs.
 - Project is out to bid with bids due April 16, 2021.
- > Project Schedule:

Complete Design: March 2021Begin Construction: June 2021

Capital Improvement Projects (Construction)

City Hall Roof Replacement

- ➤ <u>Updates</u>: The City has held project meetings with the contractor and is developing a project schedule.
- Project Schedule: February May 2021

Bluffs Park Workout Station

- Updates: The contractor has received the workout equipment and is working on the installation.
- Project Schedule: November 2020 March 2021

Civic Center Way Improvements

- Updates:
 - Work Hours: Monday through Friday 7:00AM to 4:00PM, Saturdays 7:00AM to 4:00PM
 - Phase 1 of the temporary closure on Civic Center Way between Vista Pacifica and the private driveway of 23901 Civic Center Way has been opened to local residential traffic only.
 - Phase 2 remains closed in both directions between the entry to Malibu Cyn Village condos to Webb Way.
- Project Schedule: August 2020 through April 2021

Capital Improvement Projects (Not Started)

Annual Street Maintenance

- ➤ <u>Project Description:</u> This project provides for the reconstruction and maintenance of City streets.
- > Estimated Schedule:

Complete Design: Spring 2021Begin Construction: Summer 2021

Bluffs Park Shade Structure

Project Description: This project consists of the installation of four singlepost shade structures at Malibu Bluffs Park

> Estimated Schedule:

Complete Design: Summer 2021Begin Construction: Fall 2021

Vehicle Protection Devices

➤ <u>Project Description:</u> Per Malibu Municipal Code Section 17.48.070 requires vehicle impact protection devices to be installed for all parking spaces located adjacent to any outdoor pedestrian seating area. There are two locations within the City's right-of-way and City-owned property that would require a vehicle impact protection device.

> Estimated Schedule:

Complete Design: Summer 2021Begin Construction: Fall 2021

Malibu Road Slope Repairs

Project Description: The existing slope adjacent to the beach access stairs at 24712 Malibu Road has been eroded and caused damage to Malibu Road.

> Estimated Schedule:

Complete Design: Fall 2021Begin Construction: Winter 2021

Disaster Projects (Design)

Broad Beach Road Water Quality Infrastructure Repairs

Updates:

The project consultant has started the design of the project.

> Project Schedule:

Complete Design: Summer 2021Begin Construction: Fall 2021

Latigo Canyon Road Roadway/Retaining Wall Improvements (FEMA/CalOES Project)

Updates:

Staff is finalizing the design of this project.

 Staff is also working with FEMA/CalOES to substitute the existing timber with non-combustible materials.

> Project Schedule

Complete Design: Spring 2021Begin Construction: Summer 2021

Trancas Canyon Park Planting and Irrigation Repairs (FEMA/CalOES Project)

Updates:

The project consultant has started the design of this project.

Page 4 of 6

> Project Schedule:

Complete Design: Summer 2021

Begin Construction: Summer/Fall 2021

Trancas Canyon Park Slope Stabilization Project (CalOES Project)

- Updates:
 - The project consultant has started the design of this project.
- > Project Schedule:
 - Complete Design: Summer 2021
 - Begin Construction: Summer/Fall 2021

Birdview Avenue Improvements (FEMA/CalOES Project)

- Updates:
 - The design of this project has been included in the Malibu Park Drainage Improvements project and updates will be provided under that project.

Outdoor Warning Sirens (FEMA Project)

- ➤ <u>Updates:</u> This project will be funded through a grant from FEMA after the Wooley Fire. The project consists of hiring a consultant to develop a plan that includes the evaluation of a siren system and possible locations. Staff is working on an RFQ to hire a consultant for the design.
- > Project Schedule:
 - Complete Design: Unknown

Disaster Projects (Construction)

None at this time

Disaster Projects (Completed)

Guardrail Replacement Citywide (FEMA/CalOES Project)

➤ <u>Project Description:</u> This project consisted of replacing the damaged guardrail throughout the City as a result of the Woolsey Fire.

Corral Canyon Road Bridge Repairs (FEMA/CalOES Project)

<u>Project Description:</u> This project consisted of replacing fire damaged existing fencing and repairing the damaged embankment adjacent to the bridge.

Corral Canyon Culvert Repairs (FEMA/CalOES Project)

<u>Project Description:</u> This project consisted of replacing a portion of Corral Canyon Road that was damaged from a failed storm drain.

Disaster Projects (Not Started)

Clover Heights Storm Drain (FEMA Project)

- ▶ Project Description: This project consists of design and construction of a few storm drains on Clover Heights. The existing storm drain facility ends at the intersection of Clover Heights and Harvester Road. During storms, this intersection floods and causes debris to block the road. An extended storm drain towards the end of Clover Heights will help eliminate this issue.
- Estimated Schedule:

Complete Design: Spring 2022Begin Construction: Summer 2022

Latigo Canyon Road Culvert Repairs (FEMA/CalOES Project)

- ➤ <u>Project Description:</u> This project consists of repairing the existing storm drain on Latigo Canyon Road located approximately 2,500 feet from PCH that was damaged by the Woolsey Fire.
- Estimated Schedule:

Complete Design: Winter 2021Begin Construction: Spring 2022

Encinal Canyon Road Drainage Improvements (FEMA/CalOES Project)

- Project Description: This project consists of repairing damage storm drain facilities and roadway embankments that were damaged by the Woolsey Fire.
- Estimated Schedule:

Complete Design: Winter 2021Begin Construction: Spring 2022

Storm Drain Master Plan (FEMA Project)

- ➤ <u>Project Description:</u> This project will be funded through a grant from FEMA after the Woolsey Fire. The City will create a complete inventory of storm drains, culverts, debris basins, manholes, and other drainage structures within the City.
- > Estimated Schedule:

Completion Date: Spring 2022